

MUNICIPAL CORPORATION JALANDHAR

Progress report of Suvidha Kendera as on 08-07-2015

Sr. No	Name of the Work	Est. Cost (In Lacs)	Name of Contractor/ Agency	Work Order No.	Time Limit	Status as on	Remarks
1.	Const. of Seva Kendra (Type-II) in North Constituency.	94.00	Bhagwat Engineer & Contractors	G33/G/N/45 29.01.2015	3 Month		
	i) New Sabzi Mandi, Maqsudan. Rs. 18.80 Lac					2 % Completed Work in Progress	
	ii) Industrial Area, Saipur road. Rs. 18.80 Lac					5% Completed Work in Progress	Work stopped due to stay order
	iii) New Focal Point Rs. 18.80 Lac						Site dropped
	iv) Under ROB Domoria Pul Rs. 18.80 Lac					75% Completed Work in Progress	---
	v) Transport Nagar Rs. 18.80 Lac Site changed to Guru Amardass Colony					40% Completed Work in Progress	----
	vi) Burtlon Park. Rs. 18.80 Lac					75% Completed Work in Progress	----
2.	Const. of Seva Kendra (Type-II) in Central Constituency.	94.00	Sh. Avtar Singh	G33/G/C/17 29.01.2015	3 Month		
	i) Workshop Lamba Pind. Rs. 18.80 Lac Site change to Hoshiarpur Road					40% Completed Work in Progress	
	ii) Choggiitee main road Rs. 18.80 Lac					Site dispute	
	iii) PAP Complex. Rs. 18.80 Lac						Site dropped
	iv) Village Ladhewali. Rs. 18.80 Lac					60% Completed Work in Progress	----
	v) Village Dhanowli Rs. 18.80 Lac Site changed from Vill. Dhilwan.					20% Completed Work in Progress	

	vi) E.S.I. Hospital, S.U.S. Nagar. Rs.18.80 Lac					Site Dispute	Site dropped
3.	Const. of Seva Kendra (Type-II) in West Constituency.	112.80	Sh. Avtar Singh	G33/G/W/35 29.01.2015	3 Month		
	i) 120' road Basti Sheikh. Rs. 18.80 Lac					Site not fit for construction	Site dropped
	ii) Along Thana Bhargo Camp. Rs. 18.80 Lac					5 % Completed Work in Progress	Work stopped due to stay order
	iii) Village Kot Sadiq. Rs. 18.80 Lac					50% Completed Work in Progress	----
	iv) Basti Mithu nr Gurdwara. Rs. 18.80 Lac Baba Bachitter Singh					70% Completed Work in Progress	----
	v) Kabir Vihar near Dussehra Ground. Rs. 18.80 Lac					10% Completed Work in Progress	----
	Vi New Rajan Colony near Leather Complex road. Rs. 18.80 Lac Site changed from Rohini Colony.					60% Completed Work in Progress	----
4.	Const. of Seva Kendra (Type-II) in Cantt. Constituency.	56.40	Sh. Inderjit Bajaj	G33/G/C/30 29.01.2015	3 Month		
	i) Punjab Institute of Medical Science. Rs. 18.80 Lac					55% Completed Work in Progress	----
	ii) Village Khurla Kingra road. Rs. 18.80 Lac					60% Completed Work in Progress	----
	iii) Sh. Major Rohit Sharma Govt. School, Model Town. Rs. 18.80 Lac					60% Completed Work in Progress	----