

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

## Ward No. 2

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual maintenance work at W.No.02	02	8.24	09.01.15	56/ 24.03.15	Tejmohan Nagar Society	CE-7/ 10.04.15	6 M		30% Completed

## Ward No. 3 Smt. Davinder Kaur (Mob No. 98141-97275)

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of streets and drains in Mohalla Sunder nagar.	03	40.00	05.02.14	74/ 10.02.14	Sh. Balram Rai Monga	CE/175 19.02.14	4 M	Yes	80% Completed work in progress
2.	P/F interlocking tiles in street adjoining Govt. Primary School in Village Reru.	03	28.55	20.06.14	577/ 07.10.14	Laxmi Co. Op. L/C Society	CE-N/24 31.10.14	4 M	Yes	Yet to Start
3.	Maintenance of road and streets in ward No. 03	03	8.24	09.01.15	33/ 24.03.15	Kotli Jattan Society	CE-15/ 15.04.15	6 M		Yet to Start
4.	Const. of cement concrete streets in mohalla Hardyal Nagar, W.No.03	03	50.00	15.04.15	09.05.15	S.S. Builders & Contractors	G33/G CE-51 22.04.15	4M		30% Completed work in progress
5.	Const. of cement concrete streets in Sarabha Nagar, Bachint Nagar and Hargobind Nagar, W.No.03	03.	50.00	15.04.15	09.05.15	Danishman da Co. Op. L/C society	G33/G CE-49 22.04.15	4M		50% Completed work in progress

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

## Ward No. 4

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying 50mm thick BM & 20mm thick PC at Manu Dhaba to Aman Nagar.	04	57.17	20.06.14		M/s Bhushan Churra & Co.			No	Yet to Start

## Ward No. 5 Sh. Sunil Jyoti Mayor (Mob No. 98144-63029)

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of streets, roads and parks in W.No.05	05	8.23	09.01.15	39/ 24.03.15	Kotli Jattan Society	CE./13 15.04.15	6 M		50% Completed work in progress

## Ward No.6

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of park, road and streets in ward No. 06	06	8.24	09.01.15	35/ 24.03.15	Kotli Jattan Society	CE./14 15.04.15	6 M		60% Completed work in progress

## Ward No.7

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of park, road and streets in ward No. 07	07	8.24	13.01.15	12/ 24.03.15	Sh. Rishi Beri	CE-6/ 09.04.15	6 M		90% Completed work in progress

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

## Ward No8

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of balance streets and drain in Niwan Upkar Nagar, W.No.08	08	22.98	20.06.14	583/ 07.10.14	Punjab Engg. Co. Op. L/C Society	CE-N/14 29.10.14	3 M	Yes	80% Completed work in progress
2.	Maintenance of road and streets in ward No. 08	08	8.24	09.01.15	36/ 24.03.15	Kotli Jattan Society	CE-16/ 15.04.15	6 M		90% Completed work in progress

## Ward No. 19

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of streets, roads and parks in W.No.19	19	8.24	27.03.15	09.05.15	Majhail Co. Op. L/C Society	CE-23 18.05.15	6 M		Yet to Start

## Ward No. 20

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of road at Partap Nagar.	20	6.31	19.02.14	267/ 21.02.14	The New Amar Co. Op. L/C Society	CE/181 26.02.14	2 M		Yet to Start
2.	Maintenance work at Ward No.20	20	5.03	20.06.14	581/ 07.10.14	Bluemoon Co. Op.L/C Society	CE-N/16 29.10.14	2 M		80% Completed work in progress
3.	Annual maintenance work at W.No.20	20	6.98	09.01.15	02/ 24.03.15	Bluemoon Society	CE-11/ 10.04.15	6 M		25% Completed work in progress

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

## Ward No. 21

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual maintenance work at W.No.21	21	5.41	09.01.15	53/ 24.03.15	Tejmohan Nagar Society	CE-09/ 10.04.15	6 M		90% Completed work in progress

## Ward No. 22

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual maintenance work at W.No.22	22	8.22	09.01.15	16/ 24.03.15	Shiv Shakti Society	CE-18/ 15.04.15	6 M		Yet to Start

## Ward No. 23

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual maintenance work at W.No.23	23	6.01	13.01.15	41/ 24.03.15	Sh. Chaman Rattan	CE-1/ 09.04.15	6 M		40% Completed Work in progress

## Ward No. 27

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundatio n stone laid by with date	Remarks
1.	Const. of tega road gully & CC flooring in Mitha Bazaar, Malkaa Mohalla, Mohindru Mohalla.	27	17.03	03.02.14	99/ 10.02.14	Sh. Vikas Gill	CE-191 30.05.14	2 M		80% Completed Work in Progress

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

Ward No. 39 Smt. Jaspal Kaur  
(Mob No. 98553-40006)

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual maintenance work at W.No.39	39	5.27	09.01.15	25/ 24.03.15	Inderprasth Society	CE-3/ 09.04.15	6 M		20% Completed work in progress

### General

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Widening of road on both side with WBM from Bhagat Singh Chowk to Lav-Kush Chowk	Gen.	17.64	16.11.11	1353/ 15.12.11	The Punjab Engg. Co. Op. L/c Society	CE.I/85 21.12.11	3 M		70% Completed work in progress
2.	Laying 50mm thick BM and 20mm thick mix seal on Circular road from Bhagwan Balmiki gate to Railway Station.	Gen.	99.99	08.08.13	397/ 12.09.13	Satish Aggarwal road const. co.	CE.I/129 17.10.13	4 M	Yes	90% Completed work in progress
3.	Development of berms on the RHS of the Tanda road from Mex chowk to Pathankot Chowk, Gen.	Gen.	67.27	20.06.14	131/ 24.03.15	M/s Gupta Builders & Contractors	CE-20 15.04.15			Yet to Start
4.	Laying SDBC 25mm thick on Branch Tanda road from Mex chowk to Domoria Pul, Gen.	Gen.	40.77	20.06.14	130/ 24.03.15	M/s Bhushan Churra & Co.	CE-25 19.05.15	5 M		Yet to Start
5.	Hiring of Tractor Trolley for B&R Branch, North Constituency.	Gen.	6.75	09.01.15	125/ 24.03.15	Sh. Gaurav Gupta	CE-197 09.04.15	12 M		30% Completed Work in Progress
6.	P/L BM & PC on roads near Phagwara Gate & Partap Bagh.	Gen.	45.90	07.05.15	257/ 15.06.15	M/s Satish Aggarwal & Co.	CE-29 26.06.15	4 M		Yet to Start

# Municipal Corporation Jalandhar

North Constituency

List of ongoing works

08.07.2015

7.	P/L WBM, 50mm thick BM & 20mm thick PC on road from Sh. Guru Ravidass School to Lamba Pind bye pass.	Gen.	191.66	07.05.15	Ant. 20.05.15	M/s Aggarwal Const. Co., Kpt.	CE-27 21.05.15	6 M		5% Completed Work in Progress
8.	P/L 50mm thick BM & 20mm thick PC at Nandanpur Road.	Gen.	46.20	07.05.15	251/ 15.06.15	M/s Bhushan Chhurra & Co.	CE-33 26.06.15	4 M		25% Completed Work in Progress
9.	P/L 50mm thick BM & 20mm thick PC on road from Atta Chakki to Nandanpur.	Gen.	59.98	07.05.15	247/ 15.06.15	M/s Aggarwal Const. Co., Kpt.	CE-34 26.06.15	4 M		Yet to Start
10.	Const. of road near Lamba Pind Chowk.	Gen.	29.49	07.05.15	239/ 15.06.15	Tejmohan Nagar Co. Op. L/C Society	CE-32 26.06.15	4 M		Yet to Start
11.	Laying BM & SDBC Kishanpura Chowk to lamba pind chowk	Gen.	95.55	07.05.15	Ant. 20.05.15	M/s Rajiv Kumar Aggarwal	CE-28 21.05.15	4 M		Yet to Start
12.	Annual Repair & maintenance of Air Conditioning System of Administrative Complex, Nehru Garden Jalandhar.	Gen.	8.87			GM Refrigerati on		12 M		15% Completed Work in progress
13.	Repair, painting & maintenance of Administrative Complex, Building Nehru Garden, Jal.	Gen.	36.60	13.01.15	13/ 24.03.15	Rishi Beri	CE-A/77 10.04.15	12 M		15% Completed Work in progress
14.	Const. of entry road with SDBC of Admin complex Municipal Jalandhar. Const. of office at Nehru Garden near Generator for MCJ.	Gen.	24.81			Gaurav Gupta		4 M		80% Completed Work in progress
15.	Const. of 2 nos. Garbage Dump fabricated structure in MCJ.	Gen.	16.28	26.05.15	258/ 15.06.15	The Suraj Co. Op. L/C Society	CE-30 26.06.15	3 M		Yet to Start
16.	Printing, lamination & Supply of Slum Beneficiary on good quality paper A4 size.	Gen.	0.78	07.05.15	259/ 15.06.15	Deepak Printers	CE-31 26.06.15	1 M		Yet to Start