

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### Ward No. 40

Sr. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying BM and mix seal on road adjoining Amar Nagar along Ganda Nala, Part-B.	40	6.35	07.12.11	132/ 08.05.12	M/s Satish Aggarwal and co.	CE-I/393 22.08.12	2.5M		Held up due Winter season

### Ward No. 41

Sr. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying BM and mix seal on main road from Gurudwara Raj Nagar towards Shamshan Ghat.	41	25.71	16.06.11	869/ 11.07.11	M/s Bhushan Chhurra & Co.	CEI/325 28.07.11	3 M	---	Not Started File for revision
2.	Const. of street in mohalla Raj Nagar.	41	22.60	02.08.11	998/ 26.09.11	Sh. Varun Dutta	CE.I/346 17.10.11	3 M	Sh. Chunnilal Bhagat & Worthy Mayor on 11.11.11	70% Completed Work in progress
3.	Const. of road up to WBM from Shamshan Ghat to via New Gautam Nagar.	41	6.58	07.12.11	137/ 08.05.12	Sh. Jasbir Singh	CE-II/382 13.08.12	3.5 M		80% Completed Work in Progress
4.	Laying BM and mix seal on WBM from Shamshan Ghat to dump via New Gautam Nagar/	41	6.30		134/ 08.05.12	M/s Satish Aggarwal and Co.	CE-I/389 22.08.12	2.5 M		Pending due to Part-A

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### Ward No. 42

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying of 50mm thick BM and 20mm thick mix seal on Basti Peer daad from Govt. Primary school up to Ganda nala.	42	25.98	17.11.11	1247/ 25.11.11	M/s Bhushan Churra.	CE-I/363 09.12.11	3.5 M	---	Revision from F&CC
2.	Laying 25mm thick mix seal on roads of Shastri Nagar.	42	8.17	20.10.11	135/ 08.05.12	M/s Satish Aggarwal & Co.	CE-I/391 22.08.12	2.5M		Revision from F&CC
3.	Maintenance work of the area of W.No.42	42	7.14	02.05.13	291/ 31.05.13	The Basti Nau Co. Op. L/C Society	AC-T/447 10.10.13	6 M		10% Completed work in progress
4.	Const. of road from Basti Peer daad Phirni towards Guru Ramdass Enclave.	42	11.03	05.02.14	39/ 10.02.14	Kundal Co. Op. L/C Society	AC-T/479 19.02.14	2 M		40% Completed Work in Progress
5.	Repair Work, Painting and Tile Terracing on Primary School, Basti Peer Dass.	42	2.65	20.06.2014	590/ 07.10.14	M/s Gupta Builders & Contractors	CE-A/5 15.10.14	2 M		Yet to Start

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### Ward No. 46

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of road from Kala Singhia road to Lasoori Mohalla Part-A	46	23.87	19.02.14	250/ 21.02.14	New Amar Co. Op. L/C Society	AC-T/505 26.02.14	3Month		90% Completed work in progress

### Ward No. 48

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of shed/fuel store passage at gate in Shamsham Bhumi Model House road Basti Sheikh.	48	13.92	16.06.2014	07.10.2014	M/s Rabinderjit Singh & Sons	CE-A/1 01.08.14	3 M		70% Completed work in progress

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### Ward No. 51

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1	Laying 50MM thick and 20MM thick mix seal on 13 no. street from Bank of India to Basti Sheikh road.	51	24.20	17.01.11	369/ 08.03.11	M/s Satish Aggarwal & Co.	CE-I/68 22.03.11	5 M	Worthy Mayor 17.04.11	40% completed Notice issued

### Ward No. 52.

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1.	Repair of streets, roads & parks in W.No. 52	52	7.50	02.05.13	314/ 31.05.13	The Satnam Co. Op. L/C Society	AC- T /451 07.11.13	6 M		70% completed Work in progress
2.	Balance work of Community Hall near Tahli wala chowk, Bhargo Camp.	52	9.42	05.02.14	68/ 10.02.14	The Daulatpuri Co. Op. L/C Society	AC-T/482 19.02.14	2 M		70% completed Work in progress
3.	Const.ot Toilets Blocks In Main Bazaar Bargo Camp Wno-52	52	2.87	20.06.2014	592/ 07.10.14	M/s Gupta Builders & Contractors	CE-A/6 15.10.14	2 M		Yet to Start

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### Ward No. 53

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying BM and mix seal on road in New Model Town B/S St. Soldier Public School.	53	11.35	13.05.11	761/ 06.06.11	N/s Satish Aggarwal Road Const & Co.	CE.II/53 04.04.12	1 M	Dy. Speaker Senior Dy. Mayor 28.07.11	60% Completed Work in Progress
2.	Repair of streets, roads of parks in W. No.53	53	8.70	19.02.14	264/ 21.02.14	The Satnam Co. Op. L/C Society	AC-T/495 26.02.14	6 M		35% Completed Work in Progress
3.	RE-conditioning of Streets adjoining Chapli Chowk Road Near Sant Gian Nath Mandir and Near Bhagat Kabir Mandir.	53	25.71	05.02.14	44/ 10.02.14	Samta Co. Op. L/C Society	AC-T/467 19.02.14	3 M		70% Completed Work in Progress

### Ward No. 59

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of road from Kala singha road to Shamshan Ghat Ghah mandi Basti Sheikh.	59	29.50	20.06.2014	585/ 07.10.14	Ucha Co. Op. L/C Society	CE-A/4 15.10.14	4 M		Yet to Start Pending due to inauguration

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

### General

r. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1.	Const. of road from Kapurthala road up to Wariana Dump.	Gen.	13.39	26.11.12	Anti. W/Mayor 26.12.12	M/s Nikhil Enterprises.	CE-II/399 26.12.12	2 M		70% Completed Work in progress
2.	Laying BM & mix seal on road from Kapurthala road up to Wariana Dump.	Gen.	32.89	04.04.13	250/ 16.04.13	M/s Bhushan Chhurra and Co.	AC(T)-I/411 2304.13	3 M		95% Completed Work in progress
3.	P/F of MS hollow pipe structure for advertisement/flex board on various 15 sites of MCJ.	Gen.	6.25	16.04.13	308/ 31.05.13	Sh. Surjit Singh Nagi	AC-T/430 10.10.13	2 M		25% Completed Work in progress
4.	Const. of road up to WBM from Skew Bridge 120' road to Gakhlan Pully	Gen.	83.93	08.08.13	386/ 12.09.13	The Laxmi Co. Op. L/C Society.	AC-T/434 10.10.13	6 M		90% Completed Work in Progress
5.	Laying of BM and premix carpet on Kapurthala road from distributary (toward MC limit) up to Surgical Complex.	<b>Gen.</b>	99.54	29.01.14	47/ 10.02.14	M/s PP Enterprises	AC-T/476 19.02.14	6 M		10% Completed Work in Progress to be cancelled
6.	Painting of Central verge and finishing the footpaths of M.C., Jalandhar.	Gen.	40.70	05.02.14	66/ 10.02.14	M/s Aglow Builders	AC-T/457 19.02.14	6 M		30% Completed Work in progress
7.	P/L of Thermoplastic paint on various roads of Jalandhar City & all other work Contigent there too.	Gen.	309.50	05.02.14	65/ 10.02.14	Sh. Sneh Bansal	AC-T/472 19.02.14	12 M		15% Completed Work in progress
8.	Const. of road near Guru Ravidass Mandir, Basti Danishmandan.	Gen.	31.00	05.02.14	60/ 10.02.14	Sh. Inderjit Bajaj	AC-T/458 19.02.14	4 M		80% Completed Work in progress

# Municipal Corporation Jalandhar

## West Constituency

List of on Going Works (B&R)

16.02.2015

9.	Deployment of Staff on Contractual basis through service provider for period of one year	Gen.	21.74	12.02.14	232/ 21.02.14	M/s G.S. Enterprises	AC-T/494 25.02.14	12 M		30% Completed Work in progress
10.	Annual maintenance of 4 nos. machine rooms an elevator in Dr. Ambedkar Complexq	Gen	6.04	07.11.13	149/ 10.02.14	Mindpro Technology	AC-T/506 04.03.14			Just Started
11.	Supply of trees, shrubs and ground cover.	Gen.	18.75	06.08.13	236/ 21.02.14	The New Amar Co. Op. L/C Society	AC-T/496 26.02.14			80% Completed Work in Progress
12.	Laying 50mm thick BM and 20mm thick mix seal with paver as per specification from Skew Bridge 120' road to Gakhlan Pully, Part-B	Gen.	89.63	20.06.2014	571/ 07.10.14	M/s Bhushan Churra & Co.	CE-A/7 15.10.14	5 M		Yet to Start

**G. Total Rs. 1087.71 Lacs**