

Municipal Corporation Jalandhar

Cantt. Constituency

List of on Going Works (B&R)

08.07.2015

W.No.32

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1.	Const. of road up to WBM & L-type drain on Cantt. Road Garha near BJS Ply wood. Part-A	32	7.98	05.02.14	51/10.02.14	The Suraj Co. Op. L/C Society	AC-T/248 21.02.14	2 M		Site changed Yet to Approve
2.	General repair and maintenance of roads, streets, drains in W.No.32	32	8.30	13.01.15	10/24.03.15	Satnam Society	CE-7 10.04.15	6 M		5% Completed Work in progress

Ward No. 33

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1.	Repair and Painting of Park in Urban Estate Phase-I.	33	16.44	05.02.14	52/10.02.14	Satnam Co. Op. L/C Society	AC- T/254 21.02.14	3 M	Yes	55% Completed Work in Progress
2.	General repair and maintenance of roads, streets, drains in W.No.33	33	9.35	13.01.15	4/24.03.15	Satnam Society	CE-6 10.04.15	6 M		10% Completed Work in progress

Municipal Corporation Jalandhar

Cantt. Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 56

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
2	Construction of Shed/Boundary Wall paving in Shamshan Ghat Lohar Nangal Sabowal.	56	24.72	05.02.14	49 10.02.14	Satnam Co. Op. L/C Society	AC-T/252 21.02.14	3 M		35% Completed Work in Progress Disputed
3	Annual repair & maintenance of streets, parks & footpath of W.No.56	56	8.24	13.01.15	46/ 24.03.15	Suraj Society	CE-12 17.04.15	6 M		15% Completed Work in Progress

Ward No. 57

S. No.	Name of the Work	Ward No.	Est. Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Annual repair & maintenance of streets, parks & footpath of W.No.57	57	8.24	10.01.15	47/ 24.03.15	Suraj Society	CE-11 17.04.15	6 M		15% Completed Work in Progress
2.	P/L of SDBC on Phirni road in Mithapur Village near Shiv Mandir.	57	22.80	13.01.15	58/ 24.03.15	Bhushan Chhurra	CE-5/ 10.04.15	4 M		30% Completed Work in Progress

Ward No. 60,

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of Street, drain & Park in W.No.60	60	8.32	13.01.15	48/ 24.03.15	Suraj Society	CE-10 17.04.15	6 M		20% Completed Work in Progress

Municipal Corporation Jalandhar

Cantt. Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. General

S. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1	Const. of balance roads with provision of proper drainage at Dairy Complex near vill. Jamsher	Gen.	105.51	29.01.14	57/ 10.02.14	Sh. Gagandeep Arora	AC-T/493 21.02.14	6 M	Yes	45% Completed Work Progress
2	Const. of central verge and footpath on widening of road of both side from Railway Crossing to G.T. road (Garha Road.) Part-A	Gen.	99.70	05.02.14	55/ 10.02.14	Sh. Vikas Gambhir	CE/71 21.02.14	6 M	Yes	50% Completed Work Progress
3	Rehablitation of 7 nos. Pucca Dairies in Dairy Complex near Vill. Jamsher	Gen.	220.92	19.02.14	266/ 21.02.14	Sh. Rajesh Bansal	AC-T/502 26.02.14	9 Month		Yet to Start
5	Laying of BM & PC on road of both side from Railway Crossing to G.T. road (Garha Road.) Part-B	Gen.	69.73	20.06.14	570 07.10.14	M/s Bhushan Churra & Co.	CE-4/ 10.04.15	7 M		25% Completed Work Progress
6	Repair and renovation of Corporation H.No.04, Green Model Town, Jalandhar.	Gen.	6.81	20.06.14	582/ 07.10.14	Punjab Engg. Co. Op. L/C Society	CE-2/ 13.11.14			90% Completed Work Progress
7	Maintenance of roads and footpaths falling under Division No.5	Gen.	10.60	20.06.20 14	576/ 07.10.14	M/s Rabinderjit Singh & Sons.	CE-4/ 18.11.14			75% Completed Work Progress
8	Hiring of Tractor Trolley for B&R Branch, Cantt. Constituency.	Gen.	6.75		77/ 24.03.15	Gaurav Gupta	CE-1 08.04.15	12 M		25% Completed Work Progress
10	P/L of SDBC on road from Railway Crossing to BMC chowk & adj. area of Bus Stand, Gen.	Gen.	120.81	27.03.15	Anticipati on	Sh. Rakesh Kumar	CE-2 10.04.15	6 M		40% Completed Work Progress

Municipal Corporation Jalandhar

Cantt. Constituency

List of on Going Works (B&R)

08.07.2015

11	P/L of SDBC on road from Guru Amardass chowk to B.R. Ambedkar Marg & Mission chowk to Guru Amardass Chowk, Gen.	Gen.	142.67	27.03.15	Ant.	Satish Aggarwal & Co.	CE-14 24.04.15	6 M		85% Completed Work Progress
12	Supply & Laying of BM & PC for patch work in Cantt. Constituency.	Gen.	20.00			Satish Aggarwal & Co.		3 M		60% Completed Work Progress
	Const. of road from Telephone Exchange Model Town to Housing Board Colony, Part-A	Gen.	7.68	16.03.15	228/ 15.06.15	The A-One Co. Op. L/C Society	CE-3/25 30.06.15	2 M		Yet to Start
	Laying BM & PC from Telephone Exchange Model Town to Housing Board Colony, Part-B.	Gen.	11.13	05.05.15	248/ 15.06.15	Satish Aggarwal & Co.	CE-3/22 30.06.15	4 M		Yet to Start
13	P/L of 25mm thick SDBC on main road from BMC chowk upto Dr. B.R. Ambedkar chowk.	Gen.	135.40			M/s Rajiv Kumar Aggarwal		4 M		File under consideration
14	Const. of road with road widening from Gill Hospital to Masand Chowk.	Gen.	95.64	07.05.15	233/ 15.06.15	M/s Rajiv Kumar Aggarwal	CE-3/24 30.06.15	5 M		Yet to Start
15	P/L of SDBC on road from Bus Stand to Guru Amardass Chowk.	Gen.	122.58	07.05.15	246/ 15.06.15	M/s Arihant Const. Co.	CE-3/28 21.05.15	5 M		File under consideration
16	P/L of SDBC on road from Masand Chowk to Manbro Market on Mall road.	Gen.	84.67	07.05.15	Anti. 20.05.15	M/s Rajiv Kumar Aggarwal	CE-3/20 30.06.15	4 M		5% Completed Work Progress
18	P/L BM & SDBC on road from Masand Chowk to Geeta mandir road & adjoining area.	Gen.	46.40	03.05.15	234/ 15.06.15	M/s Rajiv Kumar Aggarwal	CE-3/23 30.06.15	4 M		Yet to Start
19	P/L of SDBC on road from J.D. Dhaba to Urban Estate market & Railway Crossing to Golden Avenue Ph-II	Gen.	76.58	07.05.15	245/ 15.06.15	M/s Arihant Const. Co.	CE-3/27 30.06.15	5 M		Yet to Start
20	Const./Repair of damaged road of Urban Estate Ph-I & adjoining area.	Gen.	46.08	07.05.15	242/ 15.06.15	M/s Arihant Const. Co.	CE-3/26 30.06.15	4 M		Yet to Start

