

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

Ward No. 9

S. No.	Name of the Work	Est Amt Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of revenue road in Mohalla Kot Ramdass.	3.70	10.11.11	1348/ 15.12.11	The Tej Mohan Nagar L/C Society	CE-N/83 21.12.11	2 M		Yet to start Notice Issued
2.	Repair and maintenance W.No.9	7.97	13.01.15	37/ 24.03.15	Laxmi Co. Op. L/C Society	CE-B&R /10 15.04.15	6 M		Yet to Start Notice Issued
3.	Const. of road upto WBM from Lala wali to Pindh Chohka, Part-A (Non Grant)	1.43	17.04.15	143/ 09.05.15	Kundal Co. Op. L/C Society	CE-B&R /29 18.05.15	1 M		Yet to Start
4.	Laying 50mm thick BM & 20mm thick PC open graded from Lala wali to Pindh Chohka, Part-B (Non Grant)	15.04	17.04.15	162/ 09.05.15	M/s Bhushan Chhurra & Co.	CE-B&R /30 18.05.15	3 M		Yet to Start

Ward No. 10

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	General repair and maintenance of streets, roads and drain in W.No.10	8.22	9.1.15	31 24.3.15	Kotli Jattan Society	CE-27 18.5.15	6 M		5% Completed Work in Progress

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

Ward No. 11

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid	Remarks
1.	Const. of Dog Kennels & Repair work of veterinary hospital at Nangal Shama, Hoshiarpur road.	6.13	20.06.14	587/07.10.14	M/s Rabinderjit Singh & Sons.	CE/1 14.08.14	3 M		Amended Building relates to Animal Husbandry
2.	General repair and maintenance of streets, roads and drain in W.No.11	8.24	09.01.15	38/24.03.15	Laxmi Co. Op. Society	CE-B&R /13 15.04.15	6 M		Yet to Start Notice Issued
3.	Const. of road opposite Bansawali gali to Railway Colony, W.No.11	4.00			Kotli Jattan Society		2 M		Yet to Start

Ward No. 12

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	General repair and maintenance of roads, streets and drain in W.No.12	7.77	09.01.15	32/24.03.15	Kotli Jattan Society	CE-B&R /15 20.04.15	6 M		Yet To Start Notice Issued

Ward No. 13

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	General repair and maintenance of roads, streets and drain in W.No.13	8.24	09.01.15	30/24.03.15	Kotli Jattan Society	CE-B&R /14 20.04.15	6 M		Yet To Start

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

Ward No. 14

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1	Repair and maintenance W.No.14 street and roads.	8.24	09.01.15	40/ 24.03.15	Laxmi Co. Op. Society	CE-B&R /11 15.04.15	6 M		Yet to Start Notice Issued

Ward No. 15

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
2	Repair and maintenance of W.No.15 street and roads etc.	8.24	13.01.15	27/ 24.03.15	Laxmi Society	CE-B&R /12 15.04.15	6 M		Yet To Start Notice Issued

Ward No. 16

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	General repair and maintenance of roads, streets drains in W.No.16	5.51	14.06.13	403/ 12.09.13	Sh. Rajesh Khosla	CE/26 27.09.13	6 M	Yes	75% Completed work in progress
3	Repair & Re-conditioning of streets & drains in Mohalla Gobindgarh.	18.81	05.02.14	63/ 10.02.14	Sh. Rajesh Kumar Khosla	CE/53 19.02.14	3 M	Yes	60% completed Work in Progress
	General repair and maintenance of roads, streets drains in W.No.16	6.06	13.01.15	54/ 24.03.15	Daulat puri Society	CE-B&R /8 15.04.15	6 M		Yet To Start Notice Issued

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

WARD No .17

S.No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with dat	Remark
1.	General repair and maintenance of roads, streets drains in W.No.17	6.33	14.06.13	404/ 12.09.13	S. Harvinder Singh	CE II/31 19.11.13	6 M		80% Completed work in progress
2.	General repair and maintenance of roads, streets drains in W.No.17	6.96	13.01.15	11/ 24.03.15	Gupta Builders	CE-B&R 5 15.04.15	6 M		95% Completed work in progress
3.	Laying BMPC on main Ajit Nagar road W.No.17	24.86	27.03.15	166/ 09.05.15	Bhushan Chhurra & Co.	CE-B&R 32 18.05.15	3 M		Yet to Start
4.	Providing grills to the Green belts near the Domoria ROB and Quazi Mandi side.	16.24	27.03.15	187/ 09.05.15	Ucha Co. Op. L/C Society	CE-B&R 33 18.05.15	4 M		15% Completed work in progress

WARD No .24

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with dat	Remark
1.	Annual maintenance work at W.No.24	7.36	13.01.15	43/ 24.03.15	Chaman Rattan	CE-B&R 21 20.04.15	6 M		Just Started

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

WARD No .26

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remark
1.	Maintenance work of the area of ward no. 26	7.47	02.05.13	282/ 31.05.13	The Shiv Shakti Co. Op. L/C Society.	CE/25 27.09.13	6 M		Completed
2.	Maintenance work of the area of ward no. 26	8.20	09.01.15	15/ 24.03.15	Shiv Shakti Society	CE-B&R 16 20.04.15	6 M		Completed

Ward No. 28

S.No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remark
1.	P/F of interlocking tiles in streets of Charanjit pura.	58.46	05.02.14	72/ 10.02.14	Sh. Inderjeet Bajaj	CE/68 19.02.14	5 M	No	40% Completed Work in Progress
2.	Maintenance work of the area of ward no. 28	8.05			Shiv Shakti Co. Op. L/C Society		6 M		Notice issued

Ward No. 29

S.N	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundatio n stone laid by with date	Remark
1.	Provision & wearing coat in Rasta Mohalla.	29.96	13.10.11	83/ 19.04.12	The Mujhel Co. Op. L/C Society	CE-2/63 15.05.12	3.5 M		80% work completed work in progress
2.	Const. of road with interlocking tiles in Sheikhain Bazaar.	26.99	13.05.11	770/ 06.06.11	M/s Pandit & Co.	CE-2/39 28.07.11	4 M	LGM	60% work completed work in progress

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

3.	Repair and maintenance of roads, streets drains in W.No.29	7.24	02.05.13	284/ 31.05.13	The Shiv Shakti Co. Op. L/C Society.	CE/24 25.09.13	6 M		70% Completed work in progress
4.	Construction of Main Streets, Drain and Chowks of Mohalla Saidan gate Near Kade Shah Chowk with R.C.C.	22.00	05.02.14	17/ 10.02.14	Shiv Shakti Co. Op. L/c Society	CE/49 19.02.14	3 M		Yet to Start
5.	Repair & Re-conditioning of street and drain B/s Akali Patrika.	29.33	05.02.14	56/ 10.02.14	The New Amar Co. Op. L/C Society	CE/64 19.2.14	3 M		75% Completed Work in Progress
6.	Construction of Streets and Drains in Mohalla Saidan Gate with R.C.C.	20.63	19.02.14	246/ 21.02.14	Sh. Gaurav Gupta	CE/72 26.02.14	3 M		80% Completed Work in Progress
7.	Const. of Rainak bazaar with CC flooring.	27.19	22.11.13	102/ 10.02.14	The Suraj Co. Op. L/C Society	CE-38 06.02.14	3M		Yet to Start
8.	Const. of Sheikhan Bazaar road with CC flooring.	18.52	22.11.13	101/ 10.02.14	The Suraj Co. Op. L/C Society	CE-39 06.02.14	3M		60% Completed Work in Progress
9.	Repair and maintenance of roads, streets drains in W.No.29	7.95	09.01.15	14/ 24.03.15	Shiv Shakti Society	CE-B&R/17 20.04.15	6 M		Yet To Start Notice issued

Ward No. 30

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remark
1	P/F of interlocking tiles 60mm & 80mm in Mohalla Arjun Nagar.	42.20	05.02.14	59/ 10.02.14	Sh. Balram Rai Monga	CE/57/ 10.02.14	4 M	No	Yet to Start
2	Repair of park in Moh.Chahaar Bagh.	2.95		146/ 08.05.12	Sh. Saurav Bhardwaj	CE-207 17.05.12			Yet to Start Notice issued
3	Repair and maintenance, W.No.30	8.24	13.01.15	42/ 24.03.15	Ajay Bhatia	CE-B&R/6 15.04.15	6 M		20% Completed Work in Progress

WARD No .31

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

S.No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Founda tion stone laid by with date	Remark
1.	Addition and alteration of Shaheed Beant Singh Community centre at Master Tara Singh Nagar.	15.04	19.02.14	252/ 21.02.14	Sh. Mohinder Pal	CE/76 26.02.14	2 M		Yet to Start Notice issued
2.	Const. of New Community Centre at New Baradari.	12.50	19.02.14	275/ 21.02.14	Majhail Co. Op. L/C Society	CE/78 26.02.14	2 M		Yet to Start Notice issued
3.	General repair and maintenance of roads, streets, drains in W.No.31	7.09	13.01.15	3/ 24.03.15	Rishi Beri	CE-B&R/7 15.04.15	6 M		50% Completed Work in Progress
4.	Const. of one room on the Ist Floor of Community Hall at Master Tara Singh Nagar, W.No.31 (MP Grant)	3.00			Sh. Chaman Rattan		2 M		Yet to Start

Ward No. 35

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance work of area of W.No.35	8.05			Shangrila Builders		6 M		Yet to Start

Ward No. 36

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const of Community Centre at Valmik Ashram at Ward No.36	39.78	02.08.11	1074/ 26.09.11	Sh Jagtar Singh	CE-I 341 04.10.11	6 M	W/ Mayor 05.10.11	80% Completed in Progress
2.	Maintenance work of the area of W.No.36	8.22	09.01.15	6/ 24.03.15	Karari Society	CE-B&R/22 20.04.15	6 M		30% Completed in Progress

Ward No. 37

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	P/F of Thermoplastic paint, Cat-Eye and other works in the streets of area J.P. Nagar, W.No.37	2.89	14.06.13	405/ 12.09.13	Sh. Vinod Gulati.	CE/22 25.09.13	6 M		Yet to Start
2.	Maintenance work of area of W.No.37	8.23	09.01.15	5/ 24.03.15	Karari Society	CE-B&R/23 20.04.15	6 M		25% Completed in Progress
3.	Laying 50mm thick BM 20mm thick Mix Seal on Road from Chick Chick Chowk to Gurudwara Sahib.	17.42			Bhushan Chhurra		3 M		Pending by F&CC

W.No.38

S. No.	Name of the Work	W. No.	Est. Amt. (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance work of area of W.No.38	38	8.20	09.01.15	163/ 09.05.15	Sh. Mohinderpal	CE-B&R/34 18.05.15	6 M		Yet to Start Notice issued

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

General

S. No.	Name of the Work	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying of 50mm thick BM & 20mm thick PC on Nakodar road from Rishi Balmiki Chowk to Dr. B.R. Ambedkar Chowk.	112.22	20.6.14	572 7.10.14	M/s Satish Aggarwal & Co.	CE-2/9 02/03/15	6-M		65% Completed
2.	Laying of 50 mm thick B.M and 20 mm thick P.C. on G..T Road from P.A.P. Chowk to B.S.F. Chowk, Jalandhar. Part-B	78.93	20.06.14	569 7.10.14	M/s Satish Aggarwal & Co.	CE-2/7 28.10.14	6-M		50% Completed Work in Progress
3.	Maintenance of Nehru Garden. (Company Bagh)	20.60	20.06.14	07.10.2014	A.S. Enterprises	CE-A/2 13.08.14	12 M		20% Completed Work in Progress
4.	Maintenance of roads and footpaths falling under Division No.4 (3 nos. zone)	15.50	20.06.14	598/ 07.10.14	Sh. Gaurav Gupta	CE-2 28.10.14	12 M		50% Completed in Progress
5.	Renovation of Basement and Kitty Hall at Pb. Press Club, Nehru Garden, Jalandhar. (General)	8.06	12.01.15	65/ 24.03.15	Daulatpuri Society	CE-B&R 18 20.04.15	2 M		30% Completed work in Progress
6.	Const. Fire Brigade office near ROB Domoria Pul. (General)	18.00	09.01.15	67/ 24.03.15	Daulatpuri Society	CE-B&R 3 13.04.15	6 M		35% Completed work in Progress
7.	Const. of additional shed at Fire Brigade opposite District Jail.	10.00	09.01.15	66/ 24.03.15	Daulatpuri Society	CE-B&R 9 15.04.15	4 M		Just Start Notice Issued
8.	Labour for DC rate through Contractor for Horticulture branch.	55.11	09.01.15	83/ 24.03.15	Sh. Gaurav Gupta	CE-B&R 24 20.04.15	12 M		20% Completed Work in Progress
9.	Maintenance of roads and footpaths falling under Division No.2	12.65	12.01.15	63/ 24.03.15	Gaurav Gupta	CE-B&R 19 20.04.15	12 M		Yet To Start
10.	Hiring of Tractor Trolley for B&R Branch, Central Constituency.	6.75	13.01.15	126/ 24.03.15	Gaurav Gupta	CE-B&R/38 05.06.15	12 M		10% Completed

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

									Work in progress
11.	Restoration of Trench from Dhobi Ghat to HMV College Road, Part-A	13.13	09.01.15	74/ 24.03.15	Punjab Engg. Society	CE-B&R/4 13.04.15	2 M		75% Completed Work in progress
12.	Laying of premix carpet on road from thana Sadar Railway crossing to Hotel President. (Police Line road)	46.24	27.03.15	158/ 09.05.15	Sh. Rakesh Kumar	CE-B&R/36 18.05.15	8 M		Yet to Start
13.	Const. of Kachaa portion of road both side from Regent Park to Jhandiaan wala Peer Chowk, Gen.	64.81			S.S. Engineers		4 M		Pending by F&CC
14.	Reducing of BSF chowk & also widening of road from BSF chowk up to Country Inn Hotel, Gen.	11.10	27.03.15	181 9.5.15	Sh. Jatinderpal Singh	CE-B&R 20 20.04.15	2 M		35% Completed Work in progress
15.	Laying of 50mm thick BM & 25mm thick SDBC on main road from BSF chowk to Bus Stand Railway Crossing, Gen.	210.31	27.03.15	157 9.5.15	Sh. Rakesh Kumar	CE-B&R/1 09.04.15	6 M		25% Completed Work in progress
16.	Laying of 50mm thick BM & 25mm thick SDBC on road from Dr. B.R. Ambedkar Chowk to Workshop Chowk, Gen.	457.58	27.03.15	158 9.5.15	Satish Aggarwal Road Const. Co.	CE-B&R/2 09.04.15	8 M		55% Completed Work in progress
17.	P/L Mastic Asphalt 25mm thick at Workshop chowk, Raman Dada Chowk, Chick-Chick Chowk, Football Chowk, Dr. B.R. Ambedkar chowk, Guru Nanak Mission Chowk, PNB Chowk, Luv-Kush Chowk at BSF chowk,	39.17			Satish Aggarwal & Co.		3 M		File under Consideration
18.	Supply & Laying of BM & PC for patch work in Central Constituency.	20.00	27.03.15	180/ 09.05.15	Satish Aggarwal & Co.	CE-B&R/45 07.07.15	3 M		5% Completed Work in progress
19.	Laying of SDBC from Rishi Balmiki chowk (Jyoti Chowk) towards Jail road.	83.06	07.05.15	Ant. 04.06.15	M/s Satish Aggarwal Rd Const. Co.	CE-B&R/40 09.06.15	4 M		10% Completed Work in progress

Municipal Corporation Jalandhar

Central Constituency

Dated 08.07.2015

List of on Going Works (B&R)

20.	Laying of 50mm thick BM & 20mm thick PC on main Defence Colony road & adj. Streets.	84.38	07.05.15	Ant. 20.05.15	M/s Arihant Const. Co.	CE-B&R/37 21.05.15	5 M		65% Completed Work in progress
21.	Laying of 25mm thick SDBC on main Dakoha road from Dakoha Railway Crossing to Dakoha Village.	29.65	07.05.15	249/ 15.06.15	M/s Rajiv Kumar Aggarwal	CE-B&R/44 26.06.15	4 M		Yet to Start
22.	Const. of road up to WBM & Laying BM & PC from Hoshiarpur road via Ladhewali Phirni towards Chhajja Singh Gate & also towards Rajput Bhawan.	92.22	07.05.15	255/ 15.06.15	M/s Satish Aggarwal & Co.	CE-B&R/42 26.06.15	5 M		10% Completed Work in progress
23.	P/L BM & Premix carpert on main road S.D. College from Nehru Garden to 40 Quarter.	38.03	07.05.15	253/ 15.06.15	M/s Satish Aggarwal & Co.	CE-B&R/41 26.06.15	4 M		Yet to Start
24.	P/L 25mm thick SDBC on main road from BMC chowk up to B.R. Ambedkar Chowk.	135.00	07.05.15	Ant. 04.06.15	M/s Rajiv Kumar Aggarwal	CE-B&R/39 09.06.15	4 M		80% Completed Work in progress