

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 40

Sr. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying BM and mix seal on road adjoining Amar Nagar along Ganda Nala, Part-B.	40	6.35	07.12.11	132/ 08.05.12	M/s Satish Aggarwal and co.	CE-I/393 22.08.12	2.5M		Yet to Start Over BM
2.	Maintenance work of the area of W.No.40	40	8.07	09.01.15	7/ 24.03.15	Gupta Builders	CE-A-73 10.04.15	6 M		Yet to Start

Ward No. 41

Sr. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying BM and mix seal on WBM from Shamshan Ghat to dump via New Gautam Nagar/	41	6.30		134/ 08.05.12	M/s Satish Aggarwal and Co.	CE-I/389 22.08.12	2.5 M		Yet to Start WBM Just Completed
2.	Maintenance work of the area of W.No.41	41	7.99	09.01.15	23/ 24.03.15	Inderprasth Society	CE-A/65 10.04.15	6 M		Yet to Start

Ward No. 42

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying 25mm thick mix seal on roads of Shastri Nagar.	42	8.17	20.10.11	135/ 08.05.12	M/s Satish Aggarwal & Co.	CE-I/391 22.08.12	2.5M		Yet to Start
2.	Maintenance work of the area of W.No.42	42	7.84	09.01.15	26/ 24.03.15	Inderprasth Society	CE-A/64 10.04.15	6 M		Yet to Start

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 43

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance work of the area of W.No.43	43	7.69	09.01.15	22/ 24.03.15	Inderprasth Society (Avtar Singh)	CE-A/63 10.04.15	6 M		50% Completed Work in Progress

Ward No. 44

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of streets, parks, footpaths and roads in area of W.No.44	44	8.42	09.01.15	51/ 24.03.15	Tejmohan Nagar Society	CE-A/76 10.04.15	6 M		80% Completed Work in Progress

Ward No. 45

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Repair of Street, roads, footpath & park in area of W.No.45	45	8.24	09.01.15	45/ 24.03.15	Tejmohan Nagar Society	CE-A/75 10.04.15	6 M		90% Completed work in Progress
2.	Laying BM & SDBC road Shamshan Bhumi to Inder Industry Rasila Nagar Ashram road & 120' road to Kuttia Road.	45	52.78	28.05.15	236/ 15.06.15	Bhushan Chhurra & Co.	CE-A/99	5 M		Yet to Start

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 46

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Repair and painting works in streets, roads, footpaths and parks in area of W.No.46	46	7.42	09.01.15	24/ 24.03.15	Jagdambay Society	CE-A/85 20.04.15	6 M		20% Completed work in Progress

Ward No. 47

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of streets drains & parks in W.No.47	47	8.28	09.01.15	24/ 24.03.15	Jagdambay Society	CE-A/82 20.04.15	6 M		80% Completed work in Progress
2.	Const. of footpath Govt. High School to Danishmanda water tank and Kattrra Mohalla, Part-A	47	17.72	26.05.15	230/ 15.06.15	Kundal Co. Op. L/C society	CE-A/96 08.06.15	3 M		20% Completed work in Progress
3.	Laying of 50mm thick BM & 20mm thick mix seal from Govt. High School to Danishmanda water tank and Kattrra Mohalla, Part-B	47	24.94	28.05.15	237/ 15.06.11	Bhushan Chhurra & Co.	CE-A/97 30.06.15	5 M		Yet to Start

Ward No. 48

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Repair of streets and road footpath and parks in area of W.No.48	48	8.26	09.01.15	20/ 24.03.15	Jagdambay Society	CE-A/83 20.04.15	6 M		70% Completed work in Progress
2.	Laying BM & PC on main road A-Block, Model House.	48	14.60	28.05.15	238/ 15.06.15	M/s Arihant Const. Co.	CE-A/102			Yet to Start Rainy Season

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 49

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of streets, drains & parks in W.No.49	49	8.33	09.01.15	50/ 24.03.15	Tejmohan Nagar Society	CE-A/74 10.04.15	6 M		60% Completed Work in Progress

Ward No. 50

S. No.	Name of the Work	W. No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Repair of streets, roads of parks in W. No.50	50	8.46	13.01.15	29/ 24.03.15	Avtar Singh	CE-A/72 10.04.15	6 M		Yet to Start
2.	Laying BM and PC on roads in mohalla New Avtar Nagar.	50	17.35	27.03.15	167/ 09.05.15	Satish Aggarwal Road Const. Co.	CE-A/89 14.05.15	3 M		Yet to start Due to Rainy Season

Ward No. 51

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1	Laying 50MM thick and 20MM thick mix seal on 13 no. street from Bank of India to Basti Sheikh road.	51	24.20	17.01.1	369/ 08.03.11	M/s Satish Aggarwal & Co.	CE-I/68 22.03.11	5 M	Worthy Mayor 17.04.11	25% completed Notice issued
2	Maintenance of streets, roads & parks in W.No. 51	51	8.24	09.01.15	19/ 24.03.15	Jagdambay Society	CE-A/84 20.04.15	6 M		20% Completed Work in Progress

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 52.

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundati on stone laid by with date	Remarks
1.	Balance work of Community Hall near Tahli wala chowk, Bhargo Camp.	52	9.42	05.02.14	68/ 10.02.14	The Daulatpuri Co. Op. L/C Society	AC-T/482 19.02.14	2 M	Yes	95% completed Work in progress
2.	Const.ot Toilets Blocks In Main Bazaar Bargo Camp Wno-52	52	2.87	27.03.15	186/ 09.05.15	The Daulatpuri Co. Op. L/C Society	CE-A/94 14.05.15	2 M		Yet to Start Dispute at Site
3.	Repair of streets, roads & parks in W.No. 52	52	8.24	09.01.15	18/ 24.03.15	Inderprasth Society	CE-A/66 10.04.15	6 M		60% Completed Work in Progress

Ward No. 53

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundatio n stone laid by with date	Remarks
1.	Repair of streets, roads of parks in W. No.53	53	8.70	19.02.14	264/ 21.02.14	The Satnam Co. Op. L/C Society	AC-T/495 26.02.14	6 M		60% Completed Work in Progress
2.	Installation of Children Games & renovation of 2 nos. park in Ravidass nagar & 1 no. park New Model Town.	53	15.35	27.02.14	463/ 07.10.14	Bluemoon Co. Op. L/C Society	CE-H/235 26.11.14	4 M		25% Completed Work in Progress

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No.54

S.No.	Name of the Work	W. No.	Est. Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Laying 25mm thick mix seal on road in Sidarth Nagar Near Boota Mandi.	54	9.34		140/ 08.05.12	M/s Satish Aggarwal & Co	CE-III/236 15.05.12	2.5 M		Yet to Start Notice issued Due to rainy season
2.	Laying 50MM thick BM and 20MM thick mix seal near Bank Colony from Model House road to Choudary Ram Assara Chowk Jalowali Abadi.	54	9.72		154/ 08.05.12	M/s Satish Aggarwal & Co.	CE-III/233 15.05.12	2.5 M		Yet to Start Notice issued Pending due to Part-I
3.	Repair of streets, roads & parks in W.No. 54	54	7.50			Sh. Vikas Dhawan		6 M		90% completed Work in progress
4.	Const. of street in CC flooring in Boota Pind.	54	15.88	05.02.14	54/ 10.02.14	The Suraj Co. Op. L/C Society	AC- T/251 21.02.14	3 M	Yes	75% completed Work in progress
5.	Repair of streets, roads & parks in W.No. 54	54	8.24	09.01.15	08/ 24.03.15	Satnam Society	CE-A/80 10.04.15	6 M		25% completed Work in progress
6.	Laying BM & PC on road from Ram Aasra Chowk to Shamshan Ghat, Jallowal Abadi.	54	25.35	27.03.15	161/ 09.05.15	Bhushan Chhurra	CE-A/90 14.05.15	3 M		Yet to Start Due to rainy season
7.	Const. of one room in Dr. Ambedkar Bhawan, Nakodar road, Boota Mandi. (Grant case)	54	2.00			Sh. Bakhshish Singh		2 M		50% completed Work in progress

Ward No. 58

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Maintenance of street, drains and parks in W.No.58	58	8.35	09.01.15	34/ 24.03.15	Kotli Jattan Society	CE-A/81 15.04.15	6 M		10% Completed Work in progress

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

Ward No. 59

Sr. No	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	Const. of road from Kala singha road to Shamshan Ghat Ghah mandi Basti Sheikh.	59	29.50	20.06.2014	585/ 07.10.14	Ucha Co. Op. L/C Society	CE-A/4 15.10.14	4 M		80% Completed Work in progress
2.	Maintenance of Street, drain & Park in W.No.59	59	7.88	09.01.15	28/ 24.03.15	Avtar Singh	CE-A/79 10.04.15	6 M		90% Completed Work in progress

General

Sr. No.	Name of the Work	Ward No.	Estimated Amount (In Lacs)	Date of tender called	Date of Tenders accepted by F&C.C	Name of Agency	Work order no.	Time Limit	Foundation stone laid by with date	Remarks
1.	P/F of MS hollow pipe structure for advertisement/flex board on various 15 sites of MCJ.	Gen.	6.25	16.04.13	308/ 31.05.13	Sh. Surjit Singh Nagi	AC-T/430 10.10.13	2 M		25% Completed Work in progress
2.	Painting of Central verge and finishing the footpaths of M.C., Jalandhar.	Gen.	40.70	05.02.14	66/ 10.02.14	M/s Aglow Builders	AC-T/457 19.02.14	6 M		30% Completed Work in progress
3.	P/L of Thermoplastic paint on various roads of Jalandhar City & all other work Contigent there too.	Gen.	309.50	05.02.14	65/ 10.02.14	Sh. Sneh Bansal	AC-T/472 19.02.14	12 M		15% Completed Work in progress
4.	Const. of road near Guru Ravidass Mandir, Basti Danishmandan.	Gen.	31.00	05.02.14	60/ 10.02.14	Sh. Inderjit Bajaj	AC-T/458 19.02.14	4 M		80% Completed Work in progress
5.	Deployment of Staff on Contractual basis through service provider for period of one year	Gen.	21.74	12.02.14	232/ 21.02.14	M/s G.S. Enterprises	AC-T/494 25.02.14	12 M		50% Completed Work in

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

										progress
6.	Annual maintenance of 4 nos. machine rooms an elevator in Dr. Ambedkar Complexq	Gen	6.04	07.11.13	149/ 10.02.14	Mindpro Technology	AC-T/506 04.03.14			50% Completed Work in Progress
7.	Supply of trees, shrubs and ground cover.	Gen.	18.75	06.08.13	236/ 21.02.14	The New Amar Co. Op. L/C Society	AC-T/496 26.02.14			80% Completed Work in Progress
8.	Maintenance of roads and footpaths falling under Division No.3 (West Constituency)	Gen.	13.54	12.01.15	44/ 24.03.15	Rishi Beri	CE-A/60 09.04.15	12 M		10% Completed Work in progress
9.	Hiring of Tractor Trolley for B&R Branch, West Constituency.	Gen.	6.75	13.01.15	76/ 24.03.15	Gaurav Gupta	CE-A/62 10.04.15	12 M		40% Completed Work in progress
10.	Laying 50mm thick BM & 20mm thick PC on road from Ghai Nagar to Ghah Mandi.	Gen.	23.95	27.03.15	169/ 09.05.15	Satish Aggarwal Road Const. Co.	CE-A/88 14.05.15	3 M		Yet to Start Rainy season
11.	Const. of toilet block in Tahli Wali Gali Barghav Nagar	Gen.	2.87			Daulatpuri Co. Op. L/C Society		2 M		Yet to Start
12.	P/L 50mm thick BM & 20mm thick PC & other work on Kapurthala Road from Shaheed Major Raman Dada Chowk to distributory, Gen.	Gen.	207.50	27.03.15	Ant.	Bhushan Chhurra & Co.	CE-A/67 10.04.15	6 M		75% Completed Work in progress Road Gully & RMC Work in Progress
13.	Const. of Basti Peer Daad road up to WBM from M.S. Farm to Kala Sangha Drain, Gen.	Gen.	60.60	27.03.15	Ant	Laxmi Co. Op. L/C Society	CE-A/86 30.04.15	4 M		65% Completed Work in progress
14.	Const. of approach roads to culvert on Kala Sangha drain near Leather Complex, Gen.	Gen.	12.17	25.03.15	147/ 09.05.15	Kundal Co. Op. L/C Society	CE-A/93 14.05.15	3 M		70% Completed Work in progress
15.	Supply & Laying of BM & PC for patch work in West Constituency.	Gen.	20.00	25.03.15	179/ 09.05.15	Satish Aggarwal & Co.	CE-A/92 14.05.15	3 M		40% Completed Work in progress
16.	P/L of 50mm thick BM on damage portion & 20mm thick PC on main road from Football chowk to Shakti park via Sports market Basti Nau.	Gen.	55.38	07.05.15	252/ 15.06.15	M/s Bhushan Chhurra & Co.	CE-A/100 30.06.15	4 M		Yet to Start
17.	Laying of 50mm thick BM & 20mm thick PC on main road from Basti	Gen.	50.60			M/s Aggarwal Const. Co., Kpt.		4 M		File Under

Municipal Corporation Jalandhar

West Constituency

List of on Going Works (B&R)

08.07.2015

										Consideration
18.	Bawa Khel Pulley up to Gulab Devi road pulley adj. Arya Nagar. P/L of 50mm thick BM & 20mm thick PC on main road from Adda Basti Sheikh to Gujral Nagar Chowk.	Gen.	37.71	07.05.15	254/ 15.06.15	M/s Satish Aggarwal & Co.	CE-A/102 30.06.15	4 M		Yet to Start Rainy season
19.	P/L of BM & SDBC on main Avtar Nagar road from Nakodar road to Hotel Regent Park.	Gen.	79.14	07.05.15	250/ 15.06.15	M/s Bhushan Chhurra & Co.	CE-A/98	4 M		Yet to Start Rainy season